

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
TRANSPORTER	OIL GAS
PRODUCTION OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company The Eastland Drilling Company		Address 730 Petroleum Life Building, Midland, Texas			
Lease Sarkkeys	Well No. 1	Unit Letter M	Section 23	Township 21 South	Range 37 EAST
Date Work Performed August 14, 1967	Pool Wantz (Abo)		County Lee		

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Completed 11" intermediate hole to 2952 feet in line at 12:01 A.M., August 14, 1967. Set 17 joints of No. 1, 28#, J-55, 8 5/8" casing, 714.17' and 51 jts of No. 1, 24#, J-55, 8 5/8" casing, 2226.85' total 2941.02', set to 2952'. Ran Halliburton float and guide shoe. Cemented w/250 sacks Southwestern class "H" regular cement mixed with 50 percent Pozmix "A", 6 percent gel, and 6.3# salt per sack followed by 100 sacks Southwestern class "H" regular cement mixed with 50 per cent Pozmix "A", 2 percent gel, and 4.8# salt per sack. Plug on bottom at 7:30 A.M., August 14, 1967. Released pressure after 8 hours. Allowed cement to set a total of 24 hours. Tested 8 5/8" casing w/1000 psi for 30 minutes from 7:00 to 7:30 A.M. August 14. Drilled out cement @ 7:30 A.M. Calculated fill on cement behind 8 5/8" casing to 1274 feet, from surface.

Witnessed by George D. Neal	Position Superintendent	Company The Eastland Drilling Company
---------------------------------------	-----------------------------------	---

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA


D F Elev.	T D	P B T D	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by 	Name George D. Neal
Title	Position Superintendent
Date	Company The Eastland Drilling Company