

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

SEP 5 11 42 AM '68

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <u>Dry Hole</u>	7. Unit Agreement Name
2. Name of Operator <u>Shenandoah Oil Corporation</u>	8. Farm or Lease Name <u>New Mexico "F" State</u>
3. Address of Operator <u>1018 Commerce Building, Fort Worth, Texas</u>	9. Well No. <u>1</u>
4. Location of Well UNIT LETTER <u>1</u> , <u>1000</u> FEET FROM THE <u>West</u> LINE AND <u>1000</u> FEET FROM THE <u>South</u> LINE, SECTION <u>2</u> TOWNSHIP <u>21N</u> RANGE <u>24E</u> NMPM.	10. Field and Pool, or Wildcat <u>Undesignated</u>
15. Elevation (Show whether DF, RT, GR, etc.) <u>3722' DE, 3727' GR</u>	12. County <u>Lea</u>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Spudded 7:00 PM 7-16-68.
- Drilled 11" hole to 36" feet.
Ran 12 jts 8-5/8" 24# J-55 csg and cemented at 266 feet with 150 sacks class "C" cement with 2 1/2 cu ft. Plug down at 6:30 AM 7-17-68.
- WOC - 12 hours / 18 min
- Nippled up and tested casing to 1000 psi for 30 minutes. Held O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Harold E. Smith</u>	TITLE <u>Supt.</u>	DATE <u>9-3-68</u>
APPROVED BY <u>[Signature]</u>	TITLE <u>[Signature]</u>	DATE <u>[Signature]</u>
CONDITIONS OF APPROVAL, IF ANY:		