

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-73

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. Name of Operator
AMOCO PRODUCTION COMPANY
3. Address of Operator
P. O. Box 68, Hobbs, NM 88240
4. Location of Well

UNIT LETTER R 1980 FEET FROM THE South LINE AND 1980 FEET FROM
THE East LINE, SECTION 2 TOWNSHIP 21-S RANGE 36-E N.M.P.M.

15. Elevation (Show whether DF, RT, GR, etc.)
3526' RDB

5a. Indicate Type of Lease

State ☒ Fee ☐

5. State Oil & Gas Lease No.

7. Unit Agreement Name

8. Farm or Lease Name

State C Tr. 11

9. Well No.

3

10. Field and Pool, or Wildcat

Hardy Blinebry

12. County
Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☒
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☐
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

OTHER Raise top of cement behind casing ☐

As required by R-7766

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Propose to raise top of cement behind casing as per NMOC request:

MIRU-SU. POH w/production equip. RIH w/retrievable bridge plug and set at 5250'. Cap with 30' sand. Circulate the hole clean. Run cement bond log from 5225 - 1300'. Perforate 100 ft. above cement top w/4 spf. Set cement retainer 100 ft. above perforations. Establish injection rate. Squeeze w/Class C cement. Amount is contingent on location of cement top. Run temperature survey if cement does not circulate. Drill out cement & retainer. POH w/retrievable bridge plug. RIH w/production equip. RDMO-SU

THE COMMISSION MUST BE NOTIFIED
24 HOURS PRIOR TO COMMENCING WORK

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

by Steve Brownlee TITLE Admin. Analyst

DATE 9-29-86

Steve Brownlee
ORIGINAL SIGNED BY JERRY SEXTON

APPROVED BY DISTRICT 1 SUPERVISOR

NOTATIONS OF APPROVAL, IF ANY:

TITLE DATE

1986

RECEIVED
OCT 1 1986
SEC 2
HQS-ORICE