

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-168	
7. Unit Agreement Name	
8. Farm or Lease Name	
Lee-State	
9. Well No.	
6	
10. Field and Pool, or Wildcat	
Lynch-Yates 7B	
12. County	
Lee	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator
Wilson Oil Company
3. Address of Operator
Box 457 Artesia, N. M., 88210
4. Location of Well
UNIT LETTER A 833 FEET FROM THE east LINE AND 660 FEET FROM
THE north LINE, SECTION 2 TOWNSHIP 21 RANGE 33 NMPM.
15. Elevation (Show whether DF, RT, GR, etc.)
3792 KB 3780 Gr.

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 12-23-70 ran 3713' 5 1/2" casing at 37 1/2' Ground and cemented with 100 SX class C cement with 2% cal. Chloride. Plug pumped down to float shoe and held estimated and indicated top cement 3225'. Will Drill into production zone with cable tools.

Cement let stand in excess of 5 days. Drilled plug and shoe let stand for 24 hours (bailed hole dry). Well stood dry test O.B.

Note: Waiting time on 10 3/4" was 18 hours

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED N. B. Law	TITLE Vice President	DATE 12-29-70
APPROVED BY [Signature]	TITLE SUPERVISOR DISTRICT	DATE JAN 14 1971
CONDITIONS OF APPROVAL, IF ANY:		