

NEW MEXICO OIL CONSERVATION COMMISSION

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-1732
7. Unit Agreement Name
8. Farm or Lease Name Harry Leonard NCT-C
9. Well No. 14
10. Field and Pool, or Wildcat Blinebry - Drinkard
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
1. Name of Operator GULF OIL CORPORATION
2. Address of Operator P. O. Box 670, Hobbs, New Mexico 88240
3. Location of Well UNIT LETTER H 1830 FEET FROM THE North LINE AND 910 FEET FROM THE East LINE, SECTION 36 TOWNSHIP 21-S RANGE 36-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3488' GL

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER P & A Blinebry Zone <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

6740' PB.

8-21-78: Killed Drinkard pay. Pulled producing equipment. 8-22-78: Ran 5-1/2" RBP on 2-3/8" tubing & set @ 5755'. Spotted 12' of sand on top of BP. Spotted 50 sacks of Class "C" Neat cement across perfs 5494-5700', abandoning Blinebry zone. 8-24-78: Tagged cement plug @ 5414'. Drilled cement & stringers from 5414' to 5715'. Tested 5-1/2" casing & cement squeeze to 300# for 30 minutes; held o.k. Circulate sand off RBP. 8-25-78: Displaced hole with 8.6# kill fluid. Pulled drilling assembly & RBP. Ran producing equipment. Set tubing anchor at 5387.46'. 8-26-78: Returned Drinkard side to production.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED N. B. Sikes, Jr. TITLE Area Engineer DATE 08-29-78

Original by

Jerry Seaton

Don L. Sikes

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

AUG 21 1978

RECEIVED

AUG 30 1978

CH. CONSERVATION COMM.
ROBBS, N. M.