

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-1732	

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)</small>		
1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Gulf Oil Corporation		8. Firm or Lease Name Harry Leonard (NCT-C)
3. Address of Operator Box 670, Hobbs, New Mexico 88240		9. Well No. 14
4. Location of Well UNIT LETTER <u>H</u> <u>1830</u> FEET FROM THE <u>North</u> LINE AND <u>910</u> FEET FROM THE <u>East</u> LINE, SECTION <u>36</u> TOWNSHIP <u>21-S</u> RANGE <u>36-E</u> NMPM.		10. Field and Pool, or Wildcat Drinkard
15. Elevation (Show whether DF, RT, GR, etc.) 3488' GL		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

6755' TD, 6740' PB.

Drilled 4-3/4" hole from 5991' to 6755'. Ran 24 joints, 966' of 4" OD 11.6# K-55 Atlas Bradford FLS-35 liner. Set at 6754' with top of liner at 5781'. Cemented with 68 sacks of Class H cement with 1.25\$ CFR-2. WOC over 48 hours. Cleaned out to 6740' and tested liner with 4,000#, 30 minutes, OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>D. F. Berlin</u>	TITLE <u>Area Engineer</u>	DATE <u>September 4, 1975</u>
APPROVED BY <u>John Danyan</u>	TITLE <u></u>	DATE <u>1975</u>
CONDITIONS OF APPROVAL, IF ANY:		