

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>	
5. State Oil & Gas Lease No. E-1639	
7. Unit Agreement Name	
8. Farm or Lease Name G.M. State	
9. Well No. 2	
10. Field and Pool, or Wildcat Fumont	
12. County Lee	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Millard Deck
3. Address of Operator P. O. Box 1047, Eunice, New Mexico 88231
4. Location of Well UNIT LETTER G , 1906 FEET FROM THE North LINE AND 1980 FEET FROM THE East LINE, SECTION 2 TOWNSHIP 21S RANGE 35E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Moved in and rigged up Cactus Drilling Co.
- Spudded at 10 AM 7-22-72. Drilled 345'. Ran 335' 8-5/8" 24# csg. Set at 345'.
- Cemented using 350 sacks cement with 2% Cacl. circulated cement to surface. Plug down at 5PM 7-22-72. SI VOC.
- After 24 hrs. pressure tested csg. to 1000# for 30 minutes without loss of pressure.
- Drilling ahead with 7-7/8" bit.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Millard Deck TITLE Owner-Operator DATE 9-8-72

APPROVED BY Joe D. Ramey TITLE Dist. 1, Supv. DATE SEP 13 1972
CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

SEP 13 1972

OIL CONSERVATION
HODDS, N. H.