

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Fred M. Allison		8. Farm or Lease Name Howse
3. Address of Operator 1120 Vaughn Building, Midland, Texas 79701		9. Well No. No. 1
4. Location of Well UNIT LETTER <u>F</u> <u>2310</u> FEET FROM THE <u>north</u> LINE AND <u>2310</u> FEET FROM THE <u>west</u> LINE, SECTION <u>17</u> TOWNSHIP <u>20S</u> RANGE <u>39E</u> NMPM.		10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 3553.4 GR		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Completion 11-12-73

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Set 4340' of 5 1/2" casing with 175 sacks of cement. Perforated 4326' - 4336', two shots per foot. Acidized zone with 5000 gallons of DS-30 acid. Swabbed well and kicked off flowing. Will put on pump if necessary.

Weight and grade of 5 1/2" casing, 14#, K-55, 8 round ST & C, Range 3
Waited 48 hours before testing casing. Pressured up on casing with Western Co. pump truck. Casing pressure held steady at shut-in.
320' of 8 5/8" casing set. Cement circulated to surface. Weight and grade of casing 24#, J-55, 8 round. Pressured up with drilling rig mud pump after WOC 24 hours. Pressure held after shut-in.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Fred M. Allison TITLE Agent DATE 5 December 73

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: