

COPIES RECEIVED		
TRIBUTION		
FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>

5. State Oil & Gas Lease No.

E-395

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator MILLARD DECK	8. Farm or Lease Name State WE "E" - A
3. Address of Operator P. O. Box 1047, Eunice, New Mexico 88231	9. Well No. 2
4. Location of Well UNIT LETTER L , 2310 FEET FROM THE South LINE AND 990 FEET FROM THE West LINE, SECTION 13 TOWNSHIP 21 S RANGE 35 E NMPM.	10. Field and Pool, or Wildcat Eumont
15. Elevation (Show whether DF, RT, GR, etc.) 3576.3' GL	12. County Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- On 1-25-75 moved in and rigged up rotary tools.
- On 1-25-75 at 10PM spudded 11" hole.
- Drilled 325' surface casing hole.
- Set 8 5/8" J 55 casing at 325'. Cemented with 300 sacks Class C cement with 2% CaCl. Circulated 19 sacks to pit. Plug down at 9AM on 1-26-75.
- After 24 hours pressure tested casing to 1000 psi for 30 minutes without loss of pressure. Drilling ahead.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Millard Deck TITLE Owner-Operator DATE March 14, 1975

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: