

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-77

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease  
State ☒ Fee ☐  
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name Eunice Monument South U
2. Name of Operator Chevron U.S.A. Inc.	8. Farm or Lease Name
3. Address of Operator P.O. Box 670, Hobbs, NM 88240	9. Well No. 448
4. Location of Well UNIT LETTER <u>H</u> , <u>2080</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>22</u> TOWNSHIP <u>21S</u> RANGE <u>36E</u> NMPM.	10. Field and Pool, or Wildcat Eunice Monument G/SA
15. Elevation (Show whether DF, RT, GR, etc.) 3592'	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <u>dpm, log, perf, acidz</u> <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

POOH w/rods and pmp. TIH, tag at 3885. Cleanout and drill to new TD of 4047'. Run CNL-CCL-GR, Perf csg w/ 180 deg. phasing f/3908 to 3930, acidize w/1650 gallons 15% NEFE HCL. Swab, RIH w/ prod. tubing to 4021, and production equip. Load and test to 600psi, ok. ck pump action, ok. Clean location, turn over to production. Work performed 7-29-87 through 8-3-87.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. E. Sexton / M. E. Atkins TITLE Staff Drilling Engineer DATE September 18, 1987

ORIGINAL SIGNED BY JERRY SEXTON

APPROVED BY DISTRICT I SUPERVISOR TITLE  DATE SEP 22 1987

CONDITIONS OF APPROVAL, IF ANY: