

Pogo Producing Company
State L-922 No. 2
1980' FEL & 1780 FSL
Section 28, T-21-S, R-34-E
Lea County, New Mexico

Page 2.

1/09/81: Unseat pkr, RIH, unseat bridge plug @ 13734'
1/10/81: Well kicking w/10# brine.
1/11-20/81: Stripping out tubing to replace retrievable packers. Displace 10#
brine w/12.4# mud.
1/21/81: Run and set Model D packer w/flapper @ 13640'. RIH tubing and 7"
retrievable pkr & tail pipe w/seal assy. Lost collar stop, testing
tbg to 10000#, POH.
1/22-23/81: RIH tbg & BHA. Sting into Model D & test annulus to 1000#, OK. PU,
displace mud w/10# packer fluid.
1/24/81: Pull BOP. Test Model D w/1000#, OK. Set 7" lok-set @ 11782'. NU tree,
slack off 15000# on tbg. Swab to 5200'. Recovered 45 bbls water and
trace of condensate.
1/25/81: 2900# TP. Swabbed & flowed intermittently. Recovered 57 bbls load.
Flowing on 16/64" chk. TP 100-250#. Pressure building.
1/27/81: 4600# TP. F 3½ hrs 12/64" chk, TP 4600-250#. Rec 4 bbls condensate.
Flowed 4 hrs 16/64" chk to wide open. Rec ½ bbl condensate plus 4 bbls
mud & water.
1/28/81: F 279 MCFPD plus 12 bbls condensate in 16 hrs. TP 460#.
1/29/81: F 241 MCFPD TP 1000#. Rig released 1/28/81.
1/30/81: F 422 MCFPD plus 53.6 bbls condensate, TP 1350#.
FINAL REPORT.