

AMOCO PRODUCTION COMPANY
STATE C TRACT 11 No. 10
BOTTOM HOLE PRESSURE BUILD-UP TEST,
& 4-POINT BACK PRESSURE TEST
TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
JOHN WEST ENGINEERING COMPANY

TEST DATE: APRIL 9, TO APRIL 11, 1980
TEST DEPTH: 3560 FEET
ELEMENT No.: 17664
OPERATOR: W.S.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>		<u>PSIG @ 3560 FEET</u>
4-9-80	10:30 AM			136 GAUGE REACHED 3560'; FLOWING
4-9-80	11:00 AM	00 HRS.	00 MIN.	136 SHUT-IN; BEGIN BUILD-UP
	11:15 AM	00	15	143
	11:30 AM	00	30	149
	11:45 AM	00	45	149
	12:00 NOON	01	00	149
4-9-80	12:30 PM	01	30	149
	1:00 PM	02	00	149
	1:30 PM	02	30	149
	2:00 PM	03	00	149
4-9-80	3:00 PM	04	00	149
	4:00 PM	05	00	150
	5:00 PM	06	00	150
4-9-80	7:00 PM	08	00	151
	9:00 PM	10	00	152
4-10-80	2:00 AM	15	00	155
	7:00 AM	20	00	155
	12:00 NOON	25	00	157
	5:00 PM	30	00	158
	10:00 PM	35	00	158
4-11-80	3:00 AM	40	00	158
4-11-80	6:45 AM	43	45	158 END BUILD-UP
4-11-80	7:15 AM	44	15	158 OPEN CHOKE; BEGIN 4-POINT
	7:30 AM	44	30	155
	7:45 AM	44	45	155 END RATE I
4-11-80	8:00 AM	45	00	152
	8:15 AM	45	15	152 END RATE II
4-11-80	8:30 AM	45	30	148
	8:45 AM	45	45	148 END RATE III
4-11-80	9:00 AM	46	00	135
	9:15 AM	46	15	135
	9:30 AM	46	30	135 END RATE IV
4-11-80	9:45 AM	46	45	128
	10:00 AM	47	00	128 END RATE V; END 4-POINT; GAUGE OUT; END TEST