

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
E-9659

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REPER OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT TO DRILL" (FORM C-101) FOR SUCH PROPOSALS.)	
1. ☐ OIL WELL ☒ GAS WELL ☐ OTHER-	7. Unit Agreement Name
2. Name of Operator Minerals, Inc.	8. Form or Lease Name Llano "34" State Com.
3. Address of Operator P. O. Box 1320, Hobbs, New Mexico 88240	9. Well No. 1
4. Location of Well UNIT LETTER <u>I</u> , <u>1650</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>34</u> TOWNSHIP <u>21S</u> RANGE <u>34E</u> NMPM.	10. Field and Pool, or Wildcat Undesignated Morrow
11. Elevation (Show whether DF, RT, GR, etc.) 3651 GL, 3671 DF	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☒	OTHER ☐

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

6-9-79 Ran 182 joints, 5773' of 10-3/4", 45.5# J-55 casing in 14-3/4" hole, set at 5773'. DV tool at 3863'. Cemented 1st stage with 1000 sx. Litewate cmt. containing 6# salt, 3# Gilsonite & 1/4" Flocele per sx. followed by 300 sx. Class "C" with 1/4" Flocele per sx. Circulated 300 sx. WOC 7 1/2 hrs., open DV tool & cmt. second stage with 4400 sx. Litewate cmt. containing 15# salt, 3# Gilsonite & 1/4" Flocele per sx. Plug down 10:20 p.m. 6-9-79. Cement circulated. WOC 24 hrs., drld. out DV tool, tested csg. to 500 psi - 30 min. No pressure drop. Drld. out float and csg. shoe, tested csg. to 500 psi - 30 min. No pressure drop. Job completed 6-12-79. Drilling ahead.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.	
SIGNED <u>Jerry Sexton</u> Title <u>President</u> DATE <u>June 14, 1979</u>	APPROVED BY <u>Jerry Sexton</u> Title <u>Dist 1, Supv.</u> DATE <u>JUN 14 1979</u>
CONDITIONS OF APPROVAL, IF ANY:	