

BASS - FRANKS ENTERPRISES  
 HAT MESA UNIT No. 1  
 FLOW RATES, & BOTTOM HOLE PRESSURE  
 BUILD-UP TEST  
 TABULATION OF TIMES AND PRESSURES

CONTINUED FROM PREVIOUS PAGE

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>	<u>PSIG @ 13,775 FEET</u>
2-12-80	1:30 AM	14 HRS.    00 MIN.	3034
	3:30 AM	16            00	3029
	5:30 AM	18            00	3026
	7:30 AM	20            00	3023
2-12-80	12:30 PM	25            00	3020
	5:30 PM	30            00	3017
2-13-80	3:30 AM	40            00	3011
	1:30 PM	50            00	3006
	11:30 PM	60            00	3003
2-14-80	8:30 AM	69            00	3003 GAUGE OUT; END TEST

NOTE: TANDEM BOMBS WERE RUN FOR THIS TEST.  
 THE ELEMENTS CHECKED WITHIN 1/10 OF  
 1% AS SPECIFIED BY THE MANUFACTURER.