

CONTINUED - STATE WEA #4 - PAGE 2

FLUSH WAS 100% CO2 AIR - 45 BPM. ISIP-1,282#, MAX. PP-6,600#, MIN. PP-4,500# AND AVG. PP-6,200#. PLACED IMMEDIATE FLOW BACK. FLOWED WELL TO PIT THRU 48/64CHOKE. WELL PRESS. DROPPED FR. 100# TO 14# IN 5 HRS. FLOWING BACK TO PIT. WELL FLOWED TO PIT & TBG. PRESS. BLED DWN. TO 10#. MIRU JARREL SVCS. TIH W/TOOLS & TAGGED BRIDGE IN OH @ 3,452'. BROKE THRU BRIDGE. & TAGGED FILL @ 3,502'. WELL WAS SI FOR 1 HR WHILE RIGGING UP JARREL. RDMO JARREL SVCS. FLOWING TO SALES. MIRU DAWSON PROD. SVC., DAVIS TOOL AIR UNIT, AND STAR TOOL REVERSE UNIT. MIRU JARREL SVC. TIH W/2.25" PLUG & ATTEMPTED TO SET IN PROFILE NIPPLE ABOVE PKR. WENT THRU PORFILE NIPPLE W/PLUG & TOOLS. COULD NOT PULL PLUG BACK THRU PKR. SHEARED OFF PLUG & LEFT IN HOLE. TOH W/SETTING TOOLS & WIRELINE. LEFT WELL OPEN TO SALES. LINE. WELL FLOWING. OPEN WELL & RU JARREL SVC. SET CIBP @ 3,335' IN 3.5 TBG. RU ROWLAND TRUCKING & FILL TBG. W/29 BBLs. FW. PERF. 3.5" TBG. W/2 HOLES @ 3,332'-33'. RD JARREL & ROWLAND. RU TO SWAB. SWABBED WELL. RU JARREL. SET CIBP @ 3,330'. RD JARREL. OPEN WELL & BLED DWN. PRESS. RELEASE PKR. TOH W/TBG., X-OVER, ON-OFF TOOL PROFILE NIPPLE, BYPASS, & PKR. CHG. OUT RAMS IN BOP. TIH W/MAGNET & 5 JTS. TBG. ON SANDLINE TO TD. ATTEMPT TO PU BLANKING PLUG. TOH W/SANDLINE. 5 JTS. TBG. & MAGNET. FAILED TO RECOVER BLANKING PLUG. INSTALL STRIPPER HEAD & TIH W/103 JTS. TBG. TIH W/10 JTS. TBG. & TAGGED FILL @ 3,512'. RU POWER SWIVEL ON 113TH JT. & BREAK. CIRC. W/AIR. CLEAN OUT FR. 3,512' TO 3,619'. RCV'D. SAND & SOME FORMATION. CIRC. ON BTM. FOR 75 MINS. RAN 5 SOAP SWEEPS. PULL 4 JTS. & RMV. FLOW CHK. RD POWER SWIVEL & REMOVE STRIPPER HEAD. RAN 3 JTS. & TAGGED SANT @ 3,572'. LAID DWN. 1 JT. OF TBG. & ATTEMPTED TO LAND TBG. @ 3,549'. COULD NOT GET TBG. PAST 3,559'. 10' OUT OF BOP. INSTALL POWER SWIVEL & STRIPPER HEAD. COULD NOT GET CIRC. OR MOVE TBG. RD POWER SWIVEL. ATTEMPTED TO PULL TBG. COULD NOT MOVE TBG. PULL 55,000# OVER WEIGHT & WORKED TBG. TBG. STUCK @ 3,559'. TIED CSG. TO SALES LINE. CLOSED BOP. OPEN WELL & RU JSI WIRELINE. FREEPOINT TBG. TO 3,545'. TBG. STUCK BELOW 3,545'. CUT TBG. @ 3,510'. RD JSI WIRELINE. ROH W/TBG. & PUMP 10 BBLs. WATER DWN. CSG. PU & TIH W/OVERSHOT, JARS, D.C.'S & TBG. TO 3,510'. LATCH ONTO FISH. JAR ON FISH UP TO 55,000# OVER WEIGHT. MOVED FISH APPROX. 1' JAR ON FISH UP TO 55,000# OVER WEIGHT. MOVE FISH APPROX. 2'. RELEASE OVERSHOT. TOH W/TBG. & PUMP 10 BBLs. FW & CHEMICAL. TOH W/D.C.'S, JARS, & OVERSHOT. TIH W/2-3/8" SN & 113 JTS. 2-3/8" TBG. SN @ 3,518'. INSTALL WRAP-AROUND. REMOVE BOP & LAND TBG. ON FLANGE. NU WELLHEAD. TIH W/BAR ON SAND LINE & SHEAR DISC. MADE 1 SWAB RUN TO SN. RCV'D. NO FLUID. RDMO. CLEANED LOCATION. WELL FLOWING.

TEST: (24 HOURS) 0 BO, 0 BW AND 117 MCF