

NO. OF COPIES RECEIVED	
DISTRIBUTION	
AMT. F.C.	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

3-NMOCD-Hobbs 6-WIO's Aminoil-Midland
 1-W.A. Frnka-Tulsa 1-Union Calif-Midland
 1-R.W. Blohm-Midland 1-Phillips-Odessa
 1-PBJ-Engr 1-Amoco-Houston
 1-File 1-Inexco-Houston

Form C-103
 Supersedes Old
 C-102 and C-103
 Effective 1-1-65

1. Lease Type of Lease
 State ☒ Fee ☐

2. State Oil & Gas Lease No.
 LG-6640

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR APPLICATIONS TO OIL OR GAS LEASES OR FOR APPLICATIONS TO A DIFFERENT RESERVOIR.
 FOR APPLICATIONS FOR PERMIT TO DRILL OR PRODUCE OIL OR GAS, SEE FORM C-101 FOR SUCH PROPOSALS.)

1. ☐ OIL WELL ☒ GAS WELL ☐ OTHER

2. Name of Operator
 Getty Oil Company

3. Address of Operator
 P.O. Box 730, Hobbs, N.M. 88240

4. Location of Well
 UNIT LETTER G 1980 FEET FROM THE North LINE AND 1980 FEET FROM
East THE LINE, SECTION 32 TOWNSHIP 21S RANGE 32E N.M.P.M.

7. Unit Agreement Name

8. Name of Lease Name
 Getty 32 State Com

9. Well No. 1

10. Field and Pool, or Wildcat
 Wildcat-Morrow

11. Elevation (Show whether DF, RT, CR, etc.)
 3257 G.R.

12. County
 Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
 NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	
		OTHER <u>Run 4 1/2" liner & cement</u> ☒	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12/8/80 Drilled 6 1/8" hole to 15,000'. Ran 60 jts. (2,350') 4 1/2" OD 8rd S-95 13.50# LT&C R-3 Casing with MWL Float Equipment and hanger, set liner from 15,000' to 12,644'. Halliburton cemented w/10 bbls. SAM 4 (spacer), 100 sxs. 75/25 POZ, 310 sxs gas check cement (15.8# gal) w/.4% CFR-2, .6% Halad 22, .3% HR-7 (retarder). Tailed in w/10 bbls. SAM 4. Total cement 410 sxs.

12/9/80 Plug down at 4:30 A.M. Waited on cement 18 hrs. Tested to 1200# for 30 mins. OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dale R. Crockett TITLE Area Superintendent DATE 12/10/80

APPROVED BY Dale R. Crockett TITLE Area Superintendent DATE DEC 12 1980

CONDITIONS OF APPROVAL, IF ANY: