

* CORRECTED COPY

Form C-103
Supersedes Old
C-102 and C-101
Effective 1-1-85

NO. OF COPIES REQUIRED	
DISTRIBUTION	
STATE FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION
3-NEWCOO-Hobbs
1-W.A. Frank-Tulsa
1-L.R. Hall-Midland
1-File
1-Engr. PJB

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
LG-6143

SUNDY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR NOTICES TO ABANDON OR TO RE-ENTER WELLS DATA TO A DIFFERENT RESERVOIR.
SEE INSTRUCTIONS FOR REPORT ON WELLS FOR RE-ENTRY AND ABANDONMENT.)

1. Name of Operator
GETTY OIL COMPANY
2. Address of Operator
P.O. BOX 730, Hobbs, N.M. 88240
3. Location of Well
UNIT LETTER N 1980 FEET FROM THE West LINE AND 660 FEET FROM
THE South LINE, SECTION 25 TOWNSHIP 21S RANGE 34E
14. Elevation (Shown whether DF, RT, CK, etc.)
3671' G.L.

7. Unit Approval Date
8. Form of Lease Name
Getty 25 State
9. Well No. 1
10. Field and Pool, or Wildcat
Grama Ridge Morrow
12. County
Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☒	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10/2/80 Ran 284 jts. (11,026') 7" OD S-95 26# N-80 26# and S-95 23# 8R Lr&C Range 3 A Cond. Casing and set at 11,050'.

Howco pumped:

1st stage: 350 sxs Hal Lite w/3# Gilsonite, 1/4# Flocele, .6 Halad 22 and tailed in w/300 sxs. Hal Class "H" w/.8 Halad 22, 3# salt/sx. Displaced cmt. to 10,966'. Total cmt. 650 sxs. Circ. 70 sxs. cmt.

2nd stage: 1500 sxs. Hal Lite w/3# Gilsonite, 1/4# Flocele, .6 Halad 22, and tailed in w/200 sxs. Hal Class "H" w/.8 Halad 22, 3# salt/sx. Displaced cmt to 7991'. Total cement 1700 sxs. Circ. 250 sxs. cmt. TOTAL CEMENT both stages= 2350 sxs

10/5/80 Pressured up to 1200# on casing for 30 minutes. OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Signed: *David N. Crockett* TITLE Area Superintendent DATE 10/9/80

FILED BY: TITLE: DATE: APPROVALS OR APPROVAL, IF ANY: