

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

3-NMOCD-Hobbs
1-PJB-Engr.
1-File
7-WIO's
1-BB

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State ☒ Fee ☐
5. State Oil & Gas Lease No. L-5146
7. Unit Agreement Name
8. Farm or Lease Name Berry 5 State
9. Well No. 1
10. Field and Pool, or Wildcat Undesignated
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO RE-OPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT TO DRILL" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐

2. Name of Operator
GETTY OIL COMPANY

3. Address of Operator
P.O. Box 730, Hobbs, NM 88240

4. Location of Well
UNIT LETTER T 1980 FEET FROM THE South LINE AND 660 FEET FROM
THE West LINE, SECTION 5 TOWNSHIP 21S RANGE 34E NMPM.

15. Elevation (Show whether DF, RT, CR, etc.)
3731 GL

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☐	OTHER ☒ Run Liner

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

5/26/81 Drilled 6 1/8" hole to 14,160'. Ran 69 jts. (2735.4') LTM 4 1/2" OD 8rd S-95 13.5# LT&C R-3 casing with MWL float Equipment and liner hanger. MWL Float Collar Shoe (1.52') 14,158-14,160'; MWL Float Collar (1.71') 14,117-118'; MWL Landing Collar (.92') 14,116-17'. Type JH Liner Hanger Packer (27.71') 11,393-11,420'. Pack-off @ 11,419'. Liner top @ 11,393'. Howco cemented 4 1/2" liner with 20 bbls. Sam 4 Spacer, 100 sxs. 75/25 Pox Mix. Tailed in with 400 sxs. Gas Check with .4% CFR-2, .6% Halad 22, .3% HR-7, and 5# KCL. Followed with 15 bbls. Sam 4. Bumped plug @ 9:20 a.m. Set packer and closed pack-off; pulled out of setting tool; and pulled out of hole. 313' of cement on top of liner.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dale R. Crockett TITLE Area Superintendent DATE 6/9/81

APPROVED BY _____ TITLE _____ DATE JUN 11 1981

CONDITIONS OF APPROVAL, IF ANY: _____