

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE
(Other instructions on
reverse side)

Form approved.
Budget Bureau No. 42-R1424.
J. LEASE DENIMINATION AND SERIAL NO.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

WELL ☐ GAS WELL ☒ OTHER

NAME OF OPERATOR
Franks Petroleum Inc.

ADDRESS OF OPERATOR
P. O. Box 7665, Shreveport, LA 71107

LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface
660' FNL & 660' FEL of Section 9-T21S-R32E

14. PERMIT NO. 15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3739 GR

ONM - 14329

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. JOINT AGREEMENT NAME

Union Federal

8. FARM OR LEASE NAME

Union Federal

CCTS.

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Hat Mesa Morrow

11. SEC., T., R., M., OR BLM. AND SURVEY OR AREA

Section 9-T21S-R32E

12. COUNTY OR PARISH 13. STATE

Lea

New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐
☐

MULTIPLE COMPLETION

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐
☐
☐
☐
☐

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

☐
☐
☐
☐
☒

8 5/8" Intermediate Casing
(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Drilled 11" hole to 5264'. Set 5264' of 24# and 32# 8 5/8" casing. Cemented 1st stage with 350 sx Howco Lite, with additives, plus 200 sx Class "C". Cemented 2nd stage with 2500 sx Howco Lite plus 100 sx Class "C" with additives. Circulated out 25 sx cement. 12 hrs. nipple down and set slips. Total time cement set while waiting on 10" BOP, 43 hours. Tested BOP to 5000#, tested head and casing 1500#. Drilled out plug and drilling ahead.

JAN 22 1982

18. I hereby certify that the foregoing is true and correct

SIGNED *[Signature]*

TITLE Production Clerk

DATE 1/18/82

(This space for Federal or State Office Use)

APPROVED BY *[Signature]*
CONDITIONS OF APPROVAL
U.S. GEOLOGICAL SURVEY
ROSWELL, NEW MEXICO

TITLE

DATE