

Perf 7132-60', 7188-7200' with (2)  $\frac{1}{2}$ " JHPF. Test CIBP at 6000#. Spot 200 gals 15% NEFE 7188'-7200'. Acidize with 4000 gals NEFE 15%, (160) RCNB's. AIR 5.7 BPM, ISIP 5400#. GIH with pump and rods, did not pump. Long stroke pump and hang on, did not pump. POH with rods and tubing. Set CIBP at 7077', test casing 1000#. Perf 6312-17', 6350-55', 6392-97', 6482-87' with (2)  $\frac{1}{2}$ " JHPF. Spot 200 gals 15% NEFE HCL 6487'-6312'. Acidize with 5000 gals 15% NEFE HCL, (60) RCNB's. Avg pres 2410#, AIR 5.9 BPM, ISIP 1700#. GIH with MA, 2-3/8" tubing to 6317'. RIH with pump and rods, hang on. POH with rods, pump and tubing. Frac with 40,000 gals gel brine, 44,000# 20/40 sand, (30) RCNB's. Avg pres 2800#, AIR 21 BPM, ISIP 2330#. Tag fill at 7060'. Hang well on. Tubing at 6517'. GIH with rods and pump.

RECEIVED  
JAN 24 1983  
OFFICE