

State C #3
1980' ESL, 1980' FWL
Sec. 20, T-21-S, R-35-E

PAGE 2.

10/13/84 - PBTD 360' MW 9.4 ppg. RIH w/4 1/2" DP. Could not pass 1799', POH. RIH 2 1/16" tbg, would not pass 1727'. Spot 124 sx Cl C cmt w/2% CaCl₂ (14.8 ppg). 85-100% returns throughout job. CIP @ 10:00 pm MDT on 10/12/84. POH, RIH w/4 1/2" DP to 465'. Spot 94 sx Cl C w/2% CaCl₂ (14.8 ppg) Full returns. CIP @ 12:15 am MDT on 10/13/84. LD DP

(P & A procedure approved by Eddie Seay NMOCD)

10/14/84 - Pull BOP, Clean pits, cutoff 13 3/8" csg, spot 10 sx cmt plug @ surface, weld on plate, set dry hole marker. Rig released @ 12:00 noon MDT on 10/13/84.