

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
7. Unit Agreement Name Eunice Monument South Unit	
8. Farm or Lease Name	
9. Well No. 460	
10. Field and Pool, or Wildcat Eunice Monument G/SA	
12. County Lea	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Water Supply	
2. Name of Operator Chevron U.S.A. Inc.	
3. Address of Operator P.O. Box 670 Hobbs, NM 88240	
4. Location of Well UNIT LETTER C 1220 FEET FROM THE North LINE AND 1520 FEET FROM West THE LINE, SECTION 8 TOWNSHIP 21S RANGE 36E NMPM.	
15. Elevation (Show whether DF, RT, GR, etc.) 3586.7' GL	

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1503.

Spudded 20" hole 7:00 PM 1/7/87. TD 20" hole 5:30 PM 1/8/87 @ 415'. Ran 10 joints 16" 65# H40 ST&C set @ 415'. Cemented with 500 sacks class "C" 2% CACL2. Plug down 2:00 AM 1/9/87. Circulated 42 sacks to surface. Tested casing to 1000 psi for 30 minutes (OK). Total WOC before drillout = 24 hours.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>M. E. Skinn</u>	TITLE <u>Staff Drilling Engineer</u>	DATE <u>1-19-1987</u>
ORIGINAL SIGNED BY JERRY SEXTON DISTRICT 1 SUPERVISOR		
APPROVED BY _____	TITLE _____	DATE <u>JAN 21 1987</u>
CONDITIONS OF APPROVAL, IF ANY:		

RECEIVED  
JAN 20 1987  
OCD  
HOBBS OFFICE