STATE OF NEW MEXICO ENERGY AND MINERALS DEPARTMENT			
us. or tarits acttives		TION DIVISION	
DISTRIBUTION	Р. О. ВО		Fr
SANTA FE	SANTA FE, NEW		Form C-103 Revised 10-1-78
FILE	SANTA PE, NEW	MEXICO 87501	
U.S.G.S.			5a. Indicate Type of Lease
LAND OFFICE			State Fee X
OPERATOR	•		5. State Oil & Gas Lease No.
	NOTICES AND REPORTS ON	WELLS ACK TO A DIFFERENT RESERVOIR. H PROPOSALS.)	
1. 011 [] 648 []			7. Unit Agreement Name
WELL WELL	OTHER-		Eunice Monument South Uni
2. Name of Operator			8. Farm or Lease Hame
Chevron U.S.A. Inc	•		
3. Address of Operator			9. Well No.
P.O. Box 670, Hobb	s, NM 8824D		B95
4. Location of Well	· · · · · · · · · · · · · · · · · · ·		10. Field and Pool, or Wildcat
UNIT LETTERK 17	00	1700	
	OUFEET FROM THEOUT_D	LINE AND ITAO	Lunice Monument G/SA
	14	•	
THEWest LINE, SECTION_	<u>14</u> TOWNSHIP 215	RANGE <u>36E</u> NMPM	<i>ΠΠΠΠΠΠΠΠΠΠΠ</i> Λ.
	15. Elevation (Show whether I	DF, RT, GR, etc.)	12. County
	3570.9	<u>gl</u>	Lea Allili
Check Ap	propriate Box To Indicate N	ature of Notice, Report or Ot	has Data
NOTICE OF INTI	ENTION TO:		T REPORT OF:
		JOBJEQUEN	REPORT OF:
PERFORM REMEDIAL WORK	PLUG AND ABANDON	REMEDIAL WORK	
TEMPORARILY ABANDON		COMMENCE DRILLING OPHS,	ALTERING CASING
PULL OR ALTER CASING	CHANGE PLANS	CASING TEST AND CEMENT JOB	PLUG AND ABANDONMENT
		OTHER_ COMPletion	
OTHER		, .	L_J
	L.		
17. Describe Proposed or Completed Operation	tions (Clearly state all particent date	de la desta de	

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Run GR,CCL, CBL & CET. 4062' to 3100'. Perf casing w/4" guns 1 JHPF 3986 to 4004' (18 holes) Acidize perfs w/1300 gallons 15% NEFE HCL. Swab, TIH w/ CICR to 3975'. Sqz perfs 3986-4004, Test to 2000psi, ok. pmp 100sx Class C tail w/100sx Class C, 133 sx into formation. Perf casing w/ 1 JHPF 3834-3848, 3852,3862,3864,3882,3904,3918. Total 56 holes, pmp 4500 gallons 15% NEFE HCL. Swab. RIH w/ 2 3/8" prod. tbg. Well tubed to 3945. Finish running production equipment. Load tubing and test pmp to 650psi, ok. Turned over to production. Work performed 8-23-87 through 8-26-87.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

1

1164ED X:K Elmon AM.E. Skins	Staff Drilling Engr.	DATE Septembe	<u>er 3, 19</u> 8
Eddie W. Seay	TITLE	SEP 4	1987



. •