

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☒ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Injector	7. Unit Agreement Name Eunice Monument South Unit
2. Name of Operator Chevron U.S.A. Inc.	8. Farm or Lease Name
3. Address of Operator P.O. Box 670 Hobbs, NM 88240	9. Well No. 318
4. Location of Well UNIT LETTER L 1860 FEET FROM THE South LINE AND 830 FEET FROM THE West LINE, SECTION 10 TOWNSHIP 21 S RANGE 36E NMPM.	10. Field and Pool, or Wildcat Eunice Monument G/SA
15. Elevation (Show whether DF, RT, GR, etc.) 3569.9'	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

4-30-87 Spud 12 1/4" hole. 5-1-87. run 8 5/8" 24#, K55 STC 8rd csg, set at 1350. Cement w/900sx Class C, displace w/85 bbl FW, circ 120 sx cmt. Cut off csg. Weld on National WH, test void to 800psi, NU BOPE, test BOPE and csg to 2000psi, ann to 1500psi, OK. Install rotating hd, plug, baffle, Total WOC time 17 hours.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED M. E. Abner TITLE Staff Drilling Engineer DATE June 27, 1987

APPROVED BY Orig. Signed by Paul Kautz Geologist TITLE _____ DATE July 1, 1987
CONDITIONS OF APPROVAL, IF ANY: