

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name Eunice Monument S.
Name of Operator Chevron U.S.A. Inc.	8. Farm or Lease Name
Address of Operator P.O. Box 670 Hobbs, NM 88240	9. Well No. 219
Location of Well UNIT LETTER <u>L</u> <u>3222</u> FEET FROM THE <u>North</u> LINE AND <u>781</u> FEET FROM THE <u>West</u> LINE, SECTION <u>6</u> TOWNSHIP <u>21S</u> RANGE <u>36E</u> NMPM.	10. Field and Pool, or WHdcat Eunice Monument G/SA
15. Elevation (Show whether DF, RT, GR, etc.) 3554.5'	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

FORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
PORABLY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	
OTHER <input type="checkbox"/>	

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 7 7/8" hole 4-21-88. Run 5 1/2", K-55, LT&C, 8rd csg to 4252'.
Ran 5 centralizers. Mix and pump lead 550sx Cl C. Tail w/250sx Cl C.
Displace w/100bbl BW. Plug down at 0500 hrs. w/2000psi, held ok.
Circ. 64 sx to surface. ND H/off BOPE. Install national 10" tubing
spool, test void to 2800psi, ok. Rig released 4/21/88.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Signed by M. E. Abim TITLE Staff Drilling Engineer DATE May 4, 1988
ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT 1 SUPERVISOR
DATE MAY 6 - 1988