

1-07-91: Run 7" csg (29# N-80) (26# P-110) (29# P-110) - DV tool @ 7500' - Shoe @ 12,500' - FC @ 12,420'

1-08-91: HOWCO cmt - 1st stg 750 sks - cmt above tool - 2nd stg 690 sks - N/U "C" section & BOP's & choke manifold - test 10,000 PSI

1-09-91: Total WOC - 36 hrs - P/U 3-1/2" D.P. test csg & DV tool 2000 PSI ok - Drlg 6-1/8" hole to 12,550'

1-10-91: Drlg 6-1/8" hole to 12,750'

1-11-91: Drlg 6-1/8" hole to 13,118'

1-12-91: Drlg 6-1/8" hole to 13,231'

1-13-91: Drlg 6-1/8" hole to 13,491'

1-14-91: Drlg 6-1/8" hole to 13,631' - Test BOP's

1-15-91: TIH - stuck pipe 13,470'

1-16-91: Fishing for 4-3/4" DC

1-17-91: Fishing for 4-3/4" DC - mud up w/11.9 PPg XC Polymer

1-18-91: Fishing for 4-3/4" DC

1-19-91: Fishing for 4-3/4" DC

1-20-91: Fishing for 4-3/4" DC

1-21-91: Fishing for 4-3/4" DC

1-22-91: Fishing for 4-3/4" DC

1-23-91: Fishing for 4-3/4" DC

1-24-91: Recovered fish

1-25-91: Drlg 6-1/8" hole to 13,661' - MW 12.2

1-26-91: Drlg 6-1/8" hole to 13,752' - MW 12.3

1-27-91: Drlg 6-1/8" hole to 13,762' - Test BOP's

1-28-91: Drlg 6-1/8" hole to 13,843'

1-29-91: Drlg 6-1/8" hole to 13,895'

1-30-91: Drlg 6-1/8" hole to 13,952'

1-31-91: Drlg 6-1/8" hole to 14,042'

2-01-91: Drlg 6-1/8" hole to 14,060' - Test BOP's

2-02-91: Drlg 6-1/8" hole to 14,133'

2-03-91: Drlg 6-1/8" hole to 14,143'

2-04-91: Drlg 6-1/8" hole to 14,150' - stuck pipe - backoff

2-05-91: Fishing for 4-3/4" DC - recover fish

2-06-91: L/D fish - check BHA - TIH

2-07-91: Drlg 6-1/8" hole to 14,210' - short trip 10 stds

2-08-91: Drlg 6-1/8" hole to 14,262' - MW 12.4