

MARALO, INC.

PAGE 2

Bilbrey 34 Federal

9- 9-91 Flowing on 20/64" choke w/1350 psi TP @ rate of 3.20 MMCFPD. LP 775 psi
9-10-91 Testing
9-27-91 Testing on 20/64" choke 23 bbls condensate + 14 BW. 3.70 MMCFG. FTP 1800 psi.
LP 740 psi. RU & pulled tbg stop.
9-30-91 Re-perforate upper morrow gas pay 14,287-352' FTP 1500 psi 20/64" choke, 3.77 MMCF
GPD. 1st run perforate 14,345-352 (28 holes), 2nd run 14304-324 (80 holes). Well flow-
ing to sales line on 20/64" choke w/1850 psi. FTP @ 4.20 MMCFPD.
10-1-91 Correlate & perf 4 JSPF from 14287-14306 (72 holes)
10-2-91 Flowing to sales line in 24 hrs. 35 BO, 0 BW + 3.87 MMCFG. FTP 1750 psi, LP 770 psi
Test to follow.