

DISTRICT I

P.O. Box 1980, Hobbs, NM 88240

DISTRICT II

P.O. Box Drawer DD, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.	30-025-33360
5. Indicate Type of Lease	STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil / Gas Lease No.	
7. Lease Name or Unit Agreement Name	SKELLY 'B' STATE COM
8. Well No.	5
9. Pool Name or Wildcat	
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	3599'

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT (FORM C-101) FOR SUCH PROPOSALS.	
1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	
2. Name of Operator	TEXACO EXPLORATION & PRODUCTION INC.
3. Address of Operator	P.O. Box 46510, Denver Colorado 80201-6510
4. Well Location	Unit Letter <u>D</u> : <u>660</u> Feet From The <u>NORTH</u> Line and <u>990</u> Feet From The <u>WEST</u> Line Section <u>16</u> Township <u>21-S</u> Range <u>36-E</u> NMPM <u>LEA</u> COUNTY
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	3599'

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPERATION ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: ☒ SPUD, SURF CSG, PROD CSG.

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. NABORS RIG SPUD 11 INCH HOLE @ 4:30 PM 04-24-96. DRILLED TO 455'. TD @ 10:00 PM 04-24-96.
2. RAN 11 JOINTS OF 8 5/8 INCH, 24#, CF-50, STC CASING SET @ 455'. RAN 6 CENTRALIZERS.
3. DOWELL CEMENTED W/ 200 SACKS CLASS C W/2% CACL2 (14.8 PPG, 1.32 CF/S). PLUG DOWN @ 12:30 AM 04-25-96. CIRCULATED 35 SACKS.
4. NU BOP & TESTED TO 1000#. TESTED CASING TO 1000# FOR 30 MINUTES FROM 12:30 PM TO 1:00 PM 04-25-96.
5. WOC TIME 36 HOURS FROM 12:30 AM 04-25-96 TO 12:30 PM 04-26-96
6. DRILLING 7 7/8 INCH HOLE.
7. DRILLED 7 7/8 INCH HOLE TO 3750'. TD @ 11:00 PM 04-27-96.
8. RAN 87 JOINTS OF 5 1/2 INCH, 15.5#, WC-50 AND J-55, LTC CASING SET @ 3770'.
9. DOWELL CEMENTED: 1ST STAGE - 800 SACKS 35/65 POZ CLASS H W/ 6% GEL, 5% SALT, 1/4# FLOCELE (12.8 PPG, 1.94 CF/S). F/B 300 SACKS 50/50 POZ CLASS H W/6% GEL, 5% SALT, 1/4# FLOCELE (14.2 PPG, 1.35 CF/S). PLUG DOWN @ 7:45 AM 04-28-96. DID NOT CIRC CMT TO SURFACE.
10. ND. RELEASE RIG @ 11:00 PM 04-28-96.
11. PREP TO COMPLETE.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE C.P. Basham TITLE Eng. Assistant.

DATE 5/10/96

TYPE OR PRINT NAME Sheilla D. Reed-High

Telephone No. (303)621-4851

(This space for State) **ORIGINAL SIGNED BY JERRY SEXTON**

APPROVED **DISTRICT I SUPERVISOR**

CONDITIONS OF APPROVAL, IF ANY: _____ TITLE _____

DATE

MAY 21 1996