

SDX Resources Inc. - Exxon Fee #1 - Workover.

8/17/98 MI & RU unit. TOH w/rods & pump.

8/18/98 NU BOP & TOH w/tbg. Large amounts of paraffin in tbg. TIH & ND BOP. Hot oil tbg & re-run pump & rods. Hot oil back side & leave well pumping to tank overnight.

8/19/98 TOH w/rods & pump. NU BOP & TOH w/tbg. PU Model R pkr. TIH. Set pkr @ 5740'. RU Halliburton & pump nitrified acid job. Pmpd 2600 gall 15% acid & 100,000 SCF of N2 @ 4 bpm. Initial pressure = 3600#. Final press = 1700#. Flowback acid. TOH w/pkr. TIH w/190 jts 2-7/8" tbg. Open ended btm of tbg @ 6058'. ND BOP. SDFN.
CWC: \$15,100

8/20/98 Pumping Load.

8/21/98 Pumping Load.

8/22/98 P. 10 BO, 0 MCF, 40 BW

8/23/98 P. 22 BO, 88 MCF, 37 BW

8/24/98 P. 20 BO, 165 MCF, 30 BW

8/25/98 P. 12 BO, 179 MCF, 30 BW

8/26/98 P. 8 BO, 190 MCF, 20 BW

8/27/98 P. 5 BO, 57 MCF, 25 BW

8/28/98 P. 10 BO, 180 MCF, 8 BW