

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Encl Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.
30-025-34186

5. Indicate Type of Lease
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.
V-3456

7. Lease Name or Unit Agreement Name

STATE 33

8. Well No.
3

9. Pool name or Wildcat
WILDCAT (ATOKA)

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
OIL WELL ☐ GAS WELL ☒ OTHER

2. Name of Operator
RAND PAULSON OIL COMPANY, INC.

3. Address of Operator
508 W. WALL, STE 100, MIDLAND, TX. 79701

4. Well Location
Unit Letter K : 1980 Feet From The SOUTH Line and 1650 Feet From The WEST Line

Section 33 Township 21-S Range 35-E NMPM LEA County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

3604' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☒
OTHER: REACHED TD. SET 4 1/2" LUGER ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drill 8 3/4" hole to 11,770' and run 7" 23 lbs N-80 & S-95 LTC casing. Cemented w/500 sx Class H + additives. Ran 100 sx Class C via annulus. TOC behind 7" @ 8724'. WOC. Cut off casing, ND BOP. Weld on casing head. NU BOP. Test BOP's and head to 4000 psi. OK. Drill out cement and continue drilling w 6 1/8" bit to TD @ 12,500'. See C-103 dated 12-7-98. Ran 4 1/2" liner 12,500' to 11,477' and cemented w/150 sx Class H plus additives. Drill out and clean out inside liner to 12,431'. POH. Prep to release rig and commence completion operations when Service Unit is available. Reached TD @ 2-4-98.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE [Signature] TITLE AGENT DATE 2-17-98
TYPE OR PRINT NAME O.H. ROUTH TELEPHONE NO. 915 687-0323

(This space for State Use)

ORIGINAL SIGNED BY CHRIS WILLIAMS
DISTRICT SUPERVISOR

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: