## District Office Revised 1-1-89 DISTRICT I OIL CONSERVATION DIVISION WELL API NO. P.O. Box 1980, Hobbs, NM 88240 P.O. Box 2088 30-025-35168 DISTRICT II Santa Fe, New Mexico 87504-2088 Indicate Type of Lease P.O. Box Drawer DD, Artesia, NM 88210 STATE 🗸 FEE : DISTRICT III 6. State Oil / Gas Lease No. 1000 Rio Brazos Rd., Aztec, NM 87410 SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO 7. Lease Name or Unit Agreement Name DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMI **EUNICE MONUMENT SOUTH UNIT** (FORM C-101) FOR SUCH PROPOSALS. OIL GAS 1. Type of Well: WELL WELL OTHER 2. Name of Operator 750 CHEVRON USA INC 3. Address of Operator 9. Pool Name or Wildcat 15 SMITH ROAD, MIDLAND, TX 79705 GRAYBURG SAN ANDRES 4 Well Location H : 1420 Feet From The NORTH Line and 200' Feet From The EAST Line Unit Letter \_\_\_\_ Township\_\_21-S \_\_\_\_ Range <u>36-E</u> NMPM \_\_\_ Section 16 LEA COUNTY 10. Elevation (Show whether DF, RKB, RT,GR, etc.) 3567' GL 11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF: PLUG AND ABANDON REMEDIAL WORK ALTERING CASING PERFORM REMEDIAL WORK CHANGE PLANS COMMENCE DRILLING OPERATION PLUG AND ABANDONMENT TEMPORARILY ABANDON **PULL OR ALTER CASING** CASING TEST AND CEMENT JOB ADD PERFS & ACIDIZE 12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103. 8-28-02: MIRU PU. 8-29-02: TIH & TAG @ 3932. C/O TO TD @ 3936'. PERF 3814-24' & 3802-10'. 8-30-02: TIH W/PKR ASSEMBLY & 2 7/8" TBG TO 3938'. 8-31-02: TRY TO TEST PPI TOOL TO 3000#. LEAKS. TIH TO 3700'. TRY TO TEST. PRESS @ 500#. 9-04-02: TIH & ACIDIZE PERFS 3914-30 W/1000 GALS 15% HCL, 3890-3904-W/1000 GALS 15% HCL, 3860-77 W/1000 GALS 15% HCL, 3828-50 W/1500 GALS 15% HCL, 3802-24 W/2500 GALS 15% HCL. 9-05-02: RU SWAB, UNSET PKR, PU 2 3/8" BOTTLE NECK TBG, PUMP. 9-06-02: TIH W/ON/OFF TOOL, K-BARS, RDS. LOAD TEST PUMP ACTION. HANG WELL ON. TEST FLOWLINE TO 125#-OK. RIG DOWN. FINAL REPORT TITLE Regulatory Specialist DATE 10/22/2002 SIGNATURÉ /

TYPE OR PRINT NAME

S

Denise Leake

Telephone No.

915-687-7375