

| | |
|---------------------------|------------|
| NUMBER OF COPIES RELIEVED | |
| DISTRIBUTION | |
| STATE | |
| FIELD | |
| SECTION | |
| LAND OFFICE | |
| TRANSPORTER | OIL GAS |
| PRODUCTION OFFICE | |
| OPERATOR | |

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 611065)

| | | | | | | | |
|---|----------------------|------------------|---------------|--|---------------|--|--|
| Name of Company The Ohio Oil Company | | | | Address P. O. Box 2107, Hobbs, New Mexico | | | |
| Lease Steve McDonald A/C 1-0 | Well No. 20 | Unit Letter I | Section 26 | Township 22-5 | Range 36-E | | |
| Date Work Performed 8-24-61 | Pool South Eunice | | | County Lea | | | |

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Drilled to 3814' - Ran 95 lbs. 4-1/2", 9-5/8", J-55, Casing to 3813'. Cemented by B. J. Service 2-Plug method with 600 sacks Trinity Lite-Water followed by 300 sacks Trinity regular with 3/4 gal. Top of cement 235'. 1-0-0. 24 hrs. Tested casing with 1000# for 30 minutes, held O.K.

Dist:
 NMCC
 Comm. of Public Lands
 Mr. J. A. Grimes
 Mr. D. V. Kitley
 Mr. T. O. Webb
 Mr. J. B. Bailey

| | | |
|-----------------------------|------------------------------|---------------------------------|
| Witnessed by J. H. Davis | Position Drilling Foreman | Company The Ohio Oil Company |
|-----------------------------|------------------------------|---------------------------------|


FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

| | | | | |
|------------------------|--------------|------------------------|--------------------|-----------------|
| DF Elev. | TD | PBTD | Producing Interval | Completion Date |
| Tubing Diameter | Tubing Depth | Oil String Diameter | Oil String Depth | |
| Perforated Interval(s) | | | | |
| Open Hole Interval | | Producing Formation(s) | | |

RESULTS OF WORKOVER

| Test | Date of Test | Oil Production BPD | Gas Production MCFPD | Water Production BPD | GOR Cubic feet/Bbl | Gas Well Potential MCFPD |
|-----------------|--------------|-----------------------|-------------------------|-------------------------|-----------------------|-----------------------------|
| Before Workover | | | | | | |
| After Workover | | | | | | |

| | | | |
|--|----------------------------------|---|--|
| OIL CONSERVATION COMMISSION | | I hereby certify that the information given above is true and complete to the best of my knowledge. | |
| Approved by  | Name D. E. Mann | | |
| Title | Position ASST. SUPERINTENDENT | | |
| Date | Company THE OHIO OIL COMPANY | | |