

NEW MEXICO OIL CONSERVATION COMMISSION

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY

Gulf Oil Corporation - Box 2167, Hobbs, New Mexico

(Address)

LEASE A. L. Christmas "A" WELL NO. 8 UNIT I S 27 T 22-S R 36-E

DATE WORK PERFORMED 11-3,4-56 POOL South Eunice

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off

☒ Beginning Drilling Operations

☐ Remedial Work

☐ Plugging

☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

Howard P. Holmes Drilling Co. spudded 12-1/4" hole 1:PM 11-3-56.

Ran 6 joints (249') 8-5/8" OD 24# Gr J-55 SS casing. Set and cemented at 264' with 225 sacks Regular Neat Cement. Plug at 249'. Maximum Pressure 200#. Circulated approximately 25 sacks cement. Job completed 9:15PM 11-3-56.

After waiting over 24 hours, tested 8-5/8" casing with 1000# for 30 minutes. No drop in pressure. Drilled cement plug from 249-264'. Tested below casing shoe with 400# for 30 minutes. No drop in pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_

Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_

Perf Interval (s) \_\_\_\_\_

Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

BEFORE

AFTER

Date of Test

\_\_\_\_\_

Oil Production, bbls. per day

\_\_\_\_\_

Gas Production, Mcf per day

\_\_\_\_\_

Water Production, bbls. per day

\_\_\_\_\_

Gas-Oil Ratio, cu. ft. per bbl.

\_\_\_\_\_

Gas Well Potential, Mcf per day

\_\_\_\_\_

Witnessed by \_\_\_\_\_

(Company)

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name E. J. Fischer

Name E. J. Fischer

Title Engineer District

Position Area Supt. of Prod.

Date NOV 7 1956

Company Gulf Oil Corporation