

## NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103  
(Rev 3-55)

## MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company <b>The Atlantic Refining Company</b>		Address <b>P. O. Box 1610, Midland, Texas</b>			
Lease <b>J. L. Selby</b>	Well No. <b>5</b>	Unit Letter <b>E</b>	Section <b>33</b>	Township <b>22-S</b>	Range <b>36-E</b>
Date Work Performed <b>4-8-59 to 4-10-59</b>	Pool <b>South Eunice</b>		County <b>Lea County, New Mexico</b>		

THIS IS A REPORT OF: (Check appropriate block)

- ☒ Beginning Drilling Operations      ☒ Casing Test and Cement Job      ☐ Other (Explain):  
☐ Plugging      ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Spudded at 10:15 PM 4-8-59. Drilled to 376'. Ran 11 joints of 7 5/8" 24# H-40 ST&C casing, 362.26', set at 375.42'. BJ cemented with 275 sacks of cement with 2% calcium chloride. Plug down to 359' at 2:40 PM 4-9-59. Cement circulated. WOC. Tested 7 5/8" casing with 1000# from 2:15 PM to 2:45 PM 4-10-59. Test OK. Drilled plug and resumed drilling.

Witnessed by <b>J. C. Burkhalter</b>	Position <b>Dist. Drlg. Supv.</b>	Company <b>The Atlantic Refining Company</b>
---	--------------------------------------	---


## FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

## ORIGINAL WELL DATA

D F Elev.	T D	P BTD	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		

## RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION		I hereby certify that the information given above is true and complete to the best of my knowledge.	
Approved by 	Name <b>RA Evans</b>	<b>R. A. Evans</b>	
Title	Position <b>Senior Drilling Engineer</b>		
Date	Company <b>The Atlantic Refining Company</b>		