

COPIES RECEIVED	
TRIBUTION	
FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- WIW <input checked="" type="checkbox"/>		7. Unit Agreement Name Seven Rivers Queen Unit
2. Name of Operator Atlantic Richfield Company		8. Farm or Lease Name
3. Address of Operator P. O. Box 1710, Hobbs, New Mexico 88240		9. Well No. 37
4. Location of Well UNIT LETTER <u>0</u> <u>990</u> FEET FROM THE <u>South</u> LINE AND <u>2310</u> FEET FROM THE <u>East</u> LINE, SECTION <u>34</u> TOWNSHIP <u>22S</u> RANGE <u>36E</u> NMPM.		10. Field and Pool, or Wildcat So. Eunice-7RQ
15. Elevation (Show whether DF, RT, GR, etc.) 3496' RKB		12. County Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK	<input type="checkbox"/>
TEMPORARILY ABANDON	<input type="checkbox"/>
PULL OR ALTER CASING	<input type="checkbox"/>

PLUG AND ABANDON	<input type="checkbox"/>
CHANGE PLANS	<input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK	<input type="checkbox"/>
COMMENCE DRILLING OPNS.	<input type="checkbox"/>
CASING TEST AND CEMENT JOBS	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

ALTERING CASING	<input type="checkbox"/>
PLUG AND ABANDONMENT	<input type="checkbox"/>

Convert to WIW

☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Squeeze cemented perfs 3521-3652' w/150 sx Class H to 2500#.

WOC 24 hours.

DO squeeze & tested to 1000# for 30 mins. OK.

Ran Baker AD-1 tension packer on 2-3/8" cement lined tubing.

Loaded annulus w/treated fresh water.

Set packer at 3660'.

Water injection to be in perforated interval 3678-3730' & O.H. 3751-3782'.

Work complete 12/4/73.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED

D.D. Lutes

TITLE Dist. Drlg. Supv.

DATE 1/3/74

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: