

			X

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYLand Office **Las Cruces**Lease No. **LC 030133 a**Unit **MMPU**

1957 MAR 8 AM 10:01

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	Subsequent Rpt of Cleanout and Set Liner

IX

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Meyer A-29**March 7**, 19**57**Well No. **5** is located **990** ft. from **(N)** line and **990** ft. from **(E)** line of sec. **29****1/4 Sec 29****22 S 36 E****MMPM**

(1/4 Sec. and Sec. No.)

(Twp.)

(Range)

(Meridian)

Jalmat**Lea****New Mexico**

(Field)

(County or Subdivision)

(State or Territory)

The elevation of the derrick floor above sea level is _____ ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Before Workover: TD Sand 3410', DF 10', elev 3538', Pay Yates 3089-3410' open hole. Casing point 5 1/2" set at 3089'. Absolute open flow 1050 MCFFD. Daily allowable 700 MCFFD.

Work Done: Killed well with oil, pulled 2" tbg. Poured fill at 3200', cleaned out to 3340'. Ran 304' of 4" slotted liner set at 3321'. Liner slotted 3161-3311'. Ran 2" tbg with pin collar set at 3012'.

After Workover: TD Sand 3410', DF 10', elev 3538'. Pay Yates 3089-3340' open hole. Casing point 5 1/2" set at 3089'. Calculated open flow potential 5100 MCFFD. Deliverability: at 600 PSIG 325 MCFFD; at 150 PSIG 4660 MCFFD. SIF 636.2 PSIA. Daily allowable 700 MCFFD.

Workover started 2-6-57, completed 3-6-57, tested 3-6-57.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **Continental Oil Company**Address **Box 66****Lunice, New Mexico**

By _____

Title **District Superintendent**