

South Eunice Unit No. 43

Pg 2

Seal bore extension at 3675'. Test squeeze to 1000 psi for 15 mins. If test holds, release pressure & P.O.O.H., if test does not hold repeat setting RCR and cementing.

8. Clean out to 3800' & P.O.O.H.
9. Go in hole w/ anchor seal assembly, plastic coated Hgs, & pkr. Run to 3550'. Load back side w/ 80 bbls Conoco pkr fluid. Latch seal assembly into pkr at 3552'. Set pkr at 3380'. Pressure test backside to 500 psi for 30 mins & return well to inspection.
10. If you have any questions, please call Jay Vashley at 393-4141.

RECEIVED
MAY 11 1988
CCD
HOBBS OFFICE