

South Eunice Unit No. 43

Pg 2

Seal bore extension at 3675'. Test squeeze to 1000 psi for 15 mins. If test holds, release pressure & P.O.O.H., if test does not hold repeat setting R.C.R. and cementing.

8. Clean out to 3800' & P.O.O.H.

9. Go in hole w/ anchor seal assembly, plastic coated Hg, & pki. Run to 3550'. Load back side w/ 80 bbls Conoco pki fluid. Latch seal assembly into pki at 3552'. Set pki at 3380'. Pressure test backside to 500 psi for 30 mins & return well to injection.

10. If you have any questions, please call Jay Vashler at 393-4141.

HOBBBS OFFICE
MAR 8 - 1988
RECEIVED