

X	C	D	A
E	H	G	F
T	K	J	I
M	N	O	P

FOCL ~~Langlie-Mattix~~

DATE STARTED 11/1/49
DATE COMPLETED 12/24/49
ELEVATION _____
TOTAL DRYER S. L. 3380
CABLE TOOLS _____ ROTARY TOOLS _____

SIZE 8 1/8	DEPTH 1250	SAX CEMENT 500
SIZE 5 1/2	DEPTH 3120	SAX CEMENT 600
SIZE	DEPTH	SAX CEMENT

SIZE 2" E.V.B. DEPTH 3100

NO. GALS. _____
NO. GALS. _____
NO. GALS. _____

NO. QTS. 125
NO. QTS. _____
NO. QTS. _____

Anhydrite	1220
Top Salt	1320
Base Salt	2820
Red Sand	
Brown Lime	3030
White Lime	
Oil or Gas	PAF 1194
Water	

Initial Production Test 2000 M.C.F. Pumping _____ Flowing _____
Test After Acid or Shot 7000 M.C.F.

Initial GAS VOLUME 7000 M.C.F.

SCHEDULE NO. _____ DATE _____

PIPE LINE TAKING OIL **Lee County Water Co.**

REPLAYS _____ COMPANY **R. O. CLAY**

SIGNED BY: *A. L. Tucker.*