


## OIL CONSERVATION COMMISSION

Santa Fe, New Mexico



# DUPLICATE MISCELLANEOUS REPORTS ON WELLS

Submit this report in triplicate to the Oil Conservation Commission or its proper agent within ten days after the work specified is completed. It should be signed and sworn to before a notary public for reports on beginning drilling operations, results of shooting well, results of test of casing shut-off, result of plugging of well, and other important operations, even though the work was witnessed by an agent of the Commission. Reports on minor operations need not be signed and sworn to before a notary public. See additional instructions in the Rules and Regulations of the Commission.

Indicate nature of report by checking below:

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON REPAIRING WELL	
REPORT ON RESULT OF SHOOTING OR CHEMICAL TREATMENT OF WELL		REPORT ON PULLING OR OTHERWISE ALTERING CASING	
REPORT ON RESULT OF TEST OF CASING SHUT-OFF	X	REPORT ON DEEPENING WELL	
REPORT ON RESULT OF PLUGGING OF WELL			

Fort Worth, Texas

August 19, 1947

Place

Date

OIL CONSERVATION COMMISSION,  
SANTA FE, NEW MEXICO.

Gentlemen:

Following is a report on the work done and the results obtained under the heading noted above at the  
Texas Pacific Coal & Oil Co., State of New Mexico "A" Ac. 1 Well No. 20 in the  
 Company or Operator Lease

NW/4 of Sec. 13, T. 23-S, R. 36-E, N. M. P. M.,  
Cooper-Jal Field, Lee County.

The dates of this work were as follows: July 28, 1947 & August 4, 1947

Notice of intention to do the work ~~was~~ (was not) submitted on Form C-102 on \_\_\_\_\_ 19\_\_\_\_  
 and approval of the proposed plan ~~was~~ (was not) obtained. (Cross out incorrect words.)

## DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Run 246' of 13-3/8" 48# pipe at 255' - cemented with 250 sacks. July 28, 1947.  
 Drilled plug and tested 13-3/8" pipe with 800# pump pressure July 29, 1947.  
 Pipe tested O.K.

Run 2841' of 8-5/8" 28# pipe, set at 2852' - cemented with 250 sacks cement August 4, 1947. Drilled plug and tested 8-5/8" pipe with 1200# pump pressure before and after drilling plug. Pipe tested O.K.

Witnessed by W. J. Whitley Texas Company  
 Name Company Title

Subscribed and sworn before me this 19thday of August, 1947L. A. Hartung

Notary Public

My commission expires 6-1-48

I hereby swear or affirm that the information given above is true and correct.

Name R. E. SchaperPosition AgentRepresenting TEXAS PACIFIC COAL AND OIL COMPANY  
Company or OperatorAddress Fort Worth, Texas

Remarks:

APPROVED  
AUG 27 1947

Date.....

Roy Yankrough  
 Name  
Oil & Gas Inspector  
 Title

