



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYLand Office Las Cruces
Lease No. 030556 (b)
Unit F

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	SUBSEQUENT REPORT OF REMEDIAL WORK.....

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

August 8, 19 61

Stevens B-20
Well No. 2 is located 1650 ft. from N line and 2310 ft. from E line of sec. 20
NW/4 Sec. 20 23-S 36-E NM
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Jalmat Lea New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 3448 ft. KB

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

BEFORE WORKOVER - TD 3800', PB 3799', KB 10', ELEV 3448' KB, CSG PT 5 1/2" AT 3799', PAY YATES 3648-3740', PERF 3648-78', 3722-40'. FL 6 BO ON INTERMITTER, 2 BW, W/85 MCFG IN 24 HRS, GOR 1417, DOR 6 BO. CHK 3/4", TP 100 LBS, CP 250 LBS, DAILY ALLOW 7 BO. WORK DONE - PERF YATES 3550-70', 3600-20' W/2 BULLETS PER FT. TRTD PERFS 3550-70' W/500 GAL 15% LSTNE ACID FOL BY 7500 GAL FRAC USING 10,000 LBS SD & 500 LBS "ADOMITE". TRTD PERFS 3600-20' W/500 GAL 15% LSTNE ACID FOL BY 10,000 GAL FRAC USING 10,000 LBS SD & 500 LBS "ADOMITE". RAN 2" TBG, AND C/O SD 3600-3799'. AFTER WORKOVER - TD, PB, KB, ELEV, CSG PT SAME, PAY YATES 3550-3740', PERFS 3550-70', 3600-20', 3648-78', 3722-40. FL 21 BO ON INTERMITTER, 0 BW, W/ 58.8 MCFG IN 24 HRS, GOR 2800, DOR 21, CHK 40/64", TP 100 LBS, CP 200 LBS, DAILY ALLOW 21 BO. WORKOVER STARTED 7-17-61, COMP 7-24-61, TSTD 8-7-61.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Continental Oil CompanyAddress Box 68Junice, New Mexico

By _____

0/2 USGS NMOCC-2 NAM FileTitle District Superintendent

Pan Am-Hbs-2; Atl-Rosw-2; Std-Houston, Aid. 1 ea.