

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P O. Box 2088

Santa Fe, New Mexico 87504-2088

WELL API NO.

3002509961

5. Indicate Type of Lease

STATE ☒

FEE ☐

6. State Oil & Gas Lease No.

B-934

7. Lease Name or Unit Agreement Name

NEW MEXICO S STATE

8. Well No.

12

9. Pool name or Wildcat

BLINEBRY OIL & GAS

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORMC-101) FOR SUCH PROPOSALS.)

1. Type of Well:

OIL ☒
WELL

GAS ☐
WELL

OTHER

2. Name of Operator

EXXON CORPORATION

3. Address of Operator

**ATTN: REGULATORY AFFAIRS
P. O. BOX 4358
HOUSTON, TX 77210**

4. Well Location

Unit Letter **A** : **660** Feet From The **NORTH** Line and **760** Feet From The **EAST** Line

Section **2** Township **22S** Range **37** NMPM **LEA** County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

3370' DF

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG &
ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: **SQZ BLINEBRY/ADD PERFS IN TUBB** ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12/8/98 MIRU. POH RODS AND PUMP.

12/9/98 TAGGED FILL AT 5736.

12/11/98 RIH, SET PKR ADN TEST @ 4999'. MIRU TO SQUEEZE. PUMPED 52 BBLs SLURRY (14.8 PPG) SAND & WASH TO PIT, SQZ @ 1000 PSI W/16.5 BBL CMNT OUTSIDE CSG. REVERSE OUT CMNT TO PIT W/42 BBLs LSE WTR.

12/13/98 RIH AND CHEM CUT TBG W/PKR SET AT 4880' POH W/TBG.

12/14-17 WORK ON FISH. (FISH IN HOLE IS APPROX. 22' LONG)

12/18/98 MADE 2 RUNS W/MAGNET TO TOP OF FISH. RECOVERED SOME METAL PIECE PIECES. CUT 18 INCHES OVER FISH AND MILLED UNTIL TORQUE CEASED.

12/26/98 BEGAN DRLG AT 5369', DRILLED OUT CMNT TO 5690', TESTED SQZ AT 1000 PSI, HELD PRESSURE OK.

12/27/98 BEGAN DRLG AT 5690, DRILLED OUT TO 5890. TEST SQZ TO 1000 PSI.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

TITLE **Sr Staff Office Assistant**

DATE **06/11/99**

TYPE OR PRINT NAME

Patti Sandoval

(713) 431-1212 TELEPHONE NO.

(This space for State Use)

ORIGINAL SIGNED BY CHRIS WILLIAM,
DISTRICT I SUPERVISOR

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: