

COPIES RECEIVED		
DISTRIBUTION		
ANTA FE		
LE		
S.G.S.		
AND OFFICE		
PERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
7. Unit Agreement Name	
8. Farm or Lease Name	
Brunson	
9. Well No.	
3	
10. Field and Pool, or Wildcat	
Penrose-Skelly	
12. County	
Lea	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

Name of Operator
Zia Energy, Inc.

Address of Operator
P.O. Box 2219, Hobbs, N.M. 88240

Location of Well
UNIT LETTER 0 660 FEET FROM THE South LINE AND 1980 FEET FROM
THE East LINE, SECTION 4 TOWNSHIP 22S RANGE 37E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)
3435' GR

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Spotted 2 3/8" tubing at 500'. This placed the tubing in the collapsed section of casing.
- Pumped 150 sacks of class "c" cement, filled 5 1/2" casing with cement to the surface and circulated to pit.
- Pulled 2 3/8" tubing.
- Placed regulation dry hole marker.
- It should be noted that a bridge plug was left set in the 5 1/2" casing at 1530'.
- Verbal approval for this P & A procedure given by Jerry Sexton.
- Work Completed 7/22/85

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED M. E. Nelson TITLE Engineer DATE 11/19/86

APPROVED BY R. Adair TITLE OIL & GAS INSPECTOR DATE MAY 13 1987

CONDITIONS OF APPROVAL, IF ANY:

NOV 19 1986
RECEIVED
NOV 19 1986