

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

2040 Pacheco St.
Santa Fe, NM 87505

WELL API NO. 30-025-10025
Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
State Oil & Gas Lease No. 14971

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1 Type of Well: OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	7 Lease Name or Unit Agreement Name E. A. Sticher
2 Name of Operator Arch Petroleum Inc.	8 Well No. 3
3 Address of Operator 300 North Marienfeld, Suite 600 Midland, Texas 79701	9 Pool name or Wildcat Tubb Oil & Gas
4 Well Location Unit Letter <u>N</u> : <u>554</u> Feet From The <u>South</u> Line and <u>2086</u> Feet From The <u>West</u> Line 4 Section <u>22S</u> Township <u>37E</u> Range <u>NMPM</u> <u>Lea</u> County	
10 Elevation (Show whether DF, RKB, RT, GR, etc.) 3440' GR	

11

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ANBANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: Squeeze Paddock Perfs ☒

12 Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

8/18/99
Set 7" packer @ 4834'. Test to 500#. Pump 250 sx Class "C" Neat cement @ 14.7#, 1.32 BPM.
Displace w/28 bbls fresh water. Reverse 1 bbl cmt.
08/20/99
Drill cmt 4838-4949'. Circulate clean. Drill cmt 4949-5198'.
Test csg to 500#. Tested OK.
08/22/99
Drill cmt retainer 5264-5267'.
08/23/99
Set 7" packer @ 4990'. Test csg to 500#. Pump 100 sx Class "C" Neat. Squeeze off @ 4600#. Pump 1 bbl FW to 4700#.
08/25/99
Dri cmt to 5267'. Test csg to 500# for 15 minutes. OK.
Drill cement and junk to 5328'.
Clean out csg to 6395'.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Robin S. McCarley TITLE Production Tech. DATE 11-08-99

TYPE OR PRINT NAME Robin S. McCarley TELEPHONE NO. (915) 685-8100

(This space for State Use)

ORIGINAL SIGNED BY CHRIS WILLIAMS
DISTRICT I SUPERVISOR

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

TC

2A Paddock Perfs dp