

OIL CONSERVATION DIVISION

P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.B.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease  
State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator ARCO Oil and Gas Company Division of Atlantic Richfield Co.	8. Farm or Lease Name R.L. Brunson
3. Address of Operator P.O. Box 1710, Hobbs, New Mexico 88240	9. Well No. 4
4. Location of Well UNIT LETTER <u>0</u> , <u>554</u> FEET FROM THE <u>South</u> LINE AND <u>2086</u> FEET FROM THE <u>East</u> LINE, SECTION <u>4</u> TOWNSHIP <u>22S</u> RANGE <u>37E</u> N.M.P.M.	10. Field and Pool, or Wildcat Drinkard
15. Elevation (Show whether DF, RT, GR, etc.) 3425' GR	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> pipe casing to top of ground

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Dug cellar out to 13 3/8" casing head. Piped 13 3/8" to top of ground w/2" pipe, installed 2" ball valve and stenciled SUR on side of valve. Piped 8 5/8" casing to top of ground, installed 2" ball valve and stenciled INT on side of valve. Work inspected by Mr. Ron Castleberry w/NMOCD on 4/20/83.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED L. L. Shackelford TITLE Engrg. Tech. Spec. DATE 4/22/83

APPROVED BY Ronald Castleberry TITLE OIL & GAS INSPECTOR DATE APR 25 1983

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED  
APR 22 1983  
O.C.D.  
HOBBS OFFICE