

NE EXICO OIL CONSERVATION COMMISS
SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST

Operator Atlantic Richfield Company			Lease R. L. Brunson			Well No. 7	
Location of Well	Unit 0	Sec 4	Twp 22-S	Rge 37-E	County Lea		
	Name of Reservoir or Pool		Type of Prod (Oil or Gas)	Method of Prod Flow, Art Lift	Prod. Medium (Tbg or Csg)	Choke Size	
Upper Compl	Blinebry		Gas	Flow	Csg.	64/64	
Lower Compl	Drinkard		Oil	Flow	Tbg.	S.I.	

FLOW TEST NO. 1

Both zones shut-in at (hour, date): 8:00 A.M. 03/19/73

	Upper Completion	Lower Completion
Well opened at (hour, date): 8:00 A.M. 03/20/73		
Indicate by (X) the zone producing.....	X	
Pressure at beginning of test.....	798	1422
Stabilized? (Yes or No).....	Yes	Yes
Maximum pressure during test.....	798	1422
Minimum pressure during test.....	280	1422
Pressure at conclusion of test.....	280	1422
Pressure change during test (Maximum minus Minimum).....	-518	-0-
Was pressure change an increase or a decrease?.....	Decrease	None
Well closed at (hour, date): 8:00 A.M. 03/21/73	Total Time On Production 24 hours	
Oil Production	Gas Production	
During Test: 40 bbls; Grav. 39.8 ; During Test 1366 MCF; GOR 34150		
Remarks Annual Test and Test after work over.		

FLOW TEST NO. 2

	Upper Completion	Lower Completion
Well opened at (hour, date): 8:00 A.M. 03/22/73		
Indicate by (X) the zone producing.....		X
Pressure at beginning of test.....	801	1422
Stabilized? (Yes or No).....	Yes	Yes
Maximum pressure during test.....	801	1422
Minimum pressure during test.....		
Pressure at conclusion of test.....		
Pressure change during test (Maximum minus Minimum).....		
Was pressure change an increase or a decrease?.....		
Well closed at (hour, date)	Total time on Production	
Oil Production	Gas Production	
During Test: bbls; Grav. ; During Test MCF; GOR		
Remarks Well shut in and flow line disconnected.		

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved 19 7m
New Mexico Oil Conservation Commission
By L. C. Hudry
Title Sr. Operations Engineer
Date
Operator Atlantic Richfield Company
By L. C. Hudry
Title Sr. Operations Engineer
Date

SOUTHEAST NEW MEXICO PACKER LEAKAGE T INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiple completed well within seven days after actual completion of the well and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Commission.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Commission in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized and for a minimum of two hours thereafter, provided however, that they need not remain shut-in more than 24 hours.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued until the flowing wellhead pressure has become stabilized and for a minimum of two hours thereafter, provided however, that the flow test need not continue for more than 24 hours.

Following completion of Flow Test No. 1, the well shall again be shut-in in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the previously shut-in zone is produced.

7. Air pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges. The accuracy of which must be checked with a deadweight tester at least twice, once at the beginning and once at the end, of each flow test.

The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the appropriate District Office of the New Mexico Oil Conservation Commission on Southeast New Mexico Packer Leakage Test Form Revised 1-1-54, together with the original pressure recording gauge chart and with all deadweight pressures which were taken indicated thereon. In order to filing the aforesaid charts, the operator may construct a pressure-time vs. time curve for each none of each test, indicating thereon all pressure changes which may be reflected by the gauge charts as well as all deadweight pressure readings which were taken. If the pressure gauge is substituted the original chart must be permanently filed in the operator's office. Form C-116, shall also accompany the Packer Leakage Test Form and the test period coincides with a gas-oil ratio test period.

[illegible]