

Continued

Gulf Oil Corporation

Subsequent C-103 - Lee Stebbins (NCT-A) No. 3, Unit F, Section 5-22S-37E, Lea Co., Drinkard Pool

Pulled treating equipment. Cleaned out to 6595'. Ran tubing and packer, set packer at 6342'. Swabbed and cleaned up well. Ran 202 joints 2-3/8" tubing set at 6545'. Ran test pumping equipment. Pumped well, no commercial production obtained. Closed in Drinkard zone pending further evaluation.

No work performed on Blinebry zone. Will reperforate and frac treat at a later date.