

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

SUBMIT IN TR. 17E\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 1004-0135  
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT..." for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/> Temporarily abandoned water injection well		5. LEASE DESIGNATION AND SERIAL NO. LC-032573-B	
2. NAME OF OPERATOR Zia Energy, Inc.		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
3. ADDRESS OF OPERATOR P. O. Box 2219, Hobbs, NM 88241		7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface Unit letter I, 1980' FSL & 660' FEL		8. FARM OR LEASE NAME Elliott "B"	
14. PERMIT NO.		9. WELL NO. 1	
15. ELEVATIONS (Show whether DF, RT, OR, etc.) 3453' DE		10. FIELD AND POOL, OR WILDCAT Penrose Skelly GB	
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 6, T22S, R37E	
		12. COUNTY OR PARISH Lea	13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANE

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

Casing integrity test

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

TD 3783' PBD 3755' Perforations 3686' - 3744'

Surface casing	10 3/4"	32.75#	@ 307'
Int. casing	7 5/8"	26.4#	@ 1189'
Prod. casing	5 1/2"	17.0#	@ 3429'
Liner	4 "	9.11#	@ 3221' - 3757'

7/15/91 MIRU Gold Star pump truck. Pressured up on production casing to 500# for 15 minutes. Held OK.

Test witnessed for BLM by Steve Caffey.

Copy of chart attached.

You are requested to approve this well for temporarily abandoned status.

APPROVED FOR 12 MONTH PERIOD

ENDING 7/31/92

18. I hereby certify that the foregoing is true and correct

SIGNED Jarris Nelson

TITLE Engineer

DATE 7/18/91

(This space for Federal or State office use)

APPROVED BY \_\_\_\_\_

TITLE Blair E. Nelson

DATE 8/20/91

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side