

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

N. 2. SUBMIT IN TRIPL  
(Other instructions  
reverse side)

TE-  
re

Budget Bureau No. 1004-0135  
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

LC - 032573 - B

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Elliott B-7

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Penrose Skelly GB

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec 7, T22S, R37E

12. COUNTY OR PARISH 13. STATE

Lea

NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR ARCO OIL & GAS COMPANY  
Division of Atlantic Richfield Company

3. ADDRESS OF OPERATOR  
P.O. Box 1710 Hobbs, New Mexico 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

Unit B 660' FNL, 1980' FEL

14. PERMIT NO. 15. ELEVATIONS (Show whether DF, RT, GR, etc.)  
3446' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANS

(Other) Test Casing

X

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT\*

(Other)

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

TD - 3723'

Spud 11-4-44

Surface Casing 7 5/8" 26.4# @ 1157'

Prod. Casing 5 1/2" 17# @ 3643'

RKB 10'

1. Set & Test Anchor
2. MIRU
3. POH w/CA
4. RIH w/packer to 3600'
5. Load & Test to 500# for 15 min.
6. POH w/packer
7. NU Wellhead
8. Rig down

18. I hereby certify that the foregoing is true and correct

SIGNED James D. [Signature] TITLE Services Supv.

DATE 5/18/88

(This space for Federal or State office use)

APPROVED BY \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY: 3

TITLE \_\_\_\_\_

DATE 7-13-88

\*See Instructions on Reverse Side

RECEIVED