

7. If necessary, Frac perfs. 6327' - 6538' w/48,000 gal.
X-Linked gell, 18,000 gal. CO₂, 40,500# 20/40 Sand
& 31,500# 10/20 Sand.
8. Install production equipment.
9. Test & place on production.